

Procurement timetable - FUT

FUT procurement identification number (FUT id nr)	Object designation / assignment (name of the procurement)	Description/ scope	Type	Project (Extension part)	Procurement procedure	Only prequalified suppliers in TransQ can participate	Contract type	Scheduled time for qualification of suppliers	Scheduled time for invitation to tender	Scheduled time for submission of tenders	Planned assignment start	Estimated cost SEK million	Procurement certainty	Comment
15003	Receiving station for polluted masses	The masses consist of fillings and natural soils such as clay. The masses should be disposed of and managed environmentally based on the relevant authorities' guidelines.	Other	All projects	Negotiated	No	Service	n/a	Completed procurement	Completed procurement	Completed procurement	Unavailable		Completed procurement
15002	Delivery of web-based services regarding notification via SMS and Tele	The assignment is to meet the client's need to reach a selection of householders, businesses and property owners in a limited area of information through telephone, text and voiceMail about the project. The supplier shall provide subscriptions to a service that enable notification and automatic sending of text messages, voice messages and telephone messages to the public by the client.	Other	All projects	Simplified procedure	No	Service	n/a	Ongoing procurement	2018-11-11	2018-12-15	0-5	Green - information certain (within 3 months)	Ongoing procurement
15008	IT systems for IT support for environmental influences	The assignment is to develop a new IT system for environmental databases. The environmental database shall	Other	All projects	Negotiated	No	Service	n/a	2018-12-03	2019-02-01	2019-03-06	5-20	Green - information certain (within 3 months)	
15004	Organisation for Pre-construction Condition Surveys. - Contract Area-1	Organisation for pre-construction condition surveys according to the tunnel expansion projects of: Akalla-Barkarby and Skanstull	Other	All projects	Open	No	Service	n/a	Ongoing procurement	2018-11-11	2018-12-15	5-20	Green - information certain (within 3 months)	Ongoing procurement. Jointly procurement procedure with Contract Area 4
15005	Organisation for Pre-construction Condition Surveys. - Contract Area-2	Organisation for pre-construction condition surveys according to the tunnel expansion projects of: Kungsträdgården-Luma, and Sofia-Skanstull Marina.	Other	All projects	Open	No	Service	n/a	Ongoing procurement	2018-12-17	2019-01-30	5-20	Green - information certain (within 3 months)	Ongoing procurement. Jointly procurement procedure with Contract Area-3.
15006	Organisation for Pre-construction Condition Surveys. - Contract Area-3	Organisation for pre-construction condition surveys according to the tunnel expansion projects of: Sickla (Luma)-Nacka C. and Depot.	Other	All projects	Open	No	Service	n/a	Ongoing procurement	2018-12-17	2019-01-30	5-20	Green - information certain (within 3 months)	Ongoing procurement. Jointly procurement procedure with Contract Area-2.
15007	Organisation for Pre-construction Condition Surveys. - Contract Area-4	Organisation for pre-construction condition surveys according to the tunnel expansion projects of: Odenplan - Arenastaden.	Other	All projects	Open	No	Service	n/a	Ongoing procurement	2018-11-11	2018-12-15	5-20	Green - information certain (within 3 months)	Ongoing procurement. Jointly procurement procedure with Contract Area-1.
15009	Organisation for measuring environmental influences (noise and vibrations etc.) - Contract area NORTH	Measurements and monitoring of vibrations, cracks/breakages, incl. fixed noise meters etc. (surveyors, management and rentals of instruments) for the tunnel extension projects of: Akalla-Barkarby, Odenplan -	Other	All projects	Open	No	Service	n/a	2018-11-15	2018-12-15	2019-01-30	20-50	Green - information certain (within 3 months)	
15010	Organisation for measuring environmental influences (noise and vibrations etc.) - Contract area SOUTH	Measurements and monitoring of vibrations, cracks/breakages, incl. fixed noise meters etc. (surveyors, management and rentals of instruments) for the tunnel extension projects of: Kungsträdgården-Luma samt Sofia-Skanstull Marina, Skanstull Marina - Sockenplan, samt Sickla (Luma)-	Other	All projects	Open	No	Service	n/a	2018-11-15	2018-12-15	2019-01-30	20-50	Green - information certain (within 3 months)	
15011	Accommodation modules	Removable modules for residential purposes. The modules are set for non-permanent use. The company will disassemble the modules and send them away, after the end of the rental period.	Other	All projects	Open	No	Service	n/a	2019-02-01	2019-04-01	2019-05-15	50-100	Red - information uncertain	
15001	Consultancy assignments for groundwater, infiltration and sediment movements	The company will, during construction, take over the assignment from the current contractor and perform measurement of groundwater level measurement including reporting as well as execution and control of infiltration and set-up movements, as a follow-up to environmental issues.	Other	All projects	Open	No	Service	n/a	Completed procurement	Completed procurement	Completed procurement	20-50		Completed procurement

3742	BEST assembly (Track-, Electrical-, Signal- and Telecommunication works)	The contract comprises assembly works for new rail installation. Rail and switch assembly, third-rail installation, low-voltage installations in rail tunnels, signals, etc.	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Arenastaden	Negotiated	Yes 9.1.1	Build only contract	2021 Q1	2021 Q1	2022 Q1	2023 Q1	Unavailable	Red - information uncertain	
3723	Building and installation works Arenastaden	The contracts comprise, among other things, framework completions with light walls, wall panels, forging, glass partitions, false ceiling, floor and other surface layers. Installations for heating, water, sewage, sprinklers, ventilation, lighting, electricity/telecom, lifts, escalators	Building and installation works	Arenastaden	Negotiated	Yes 9.4.0	Build only contract	2020 Q4	2021 Q1	2021 Q3	2022 Q3	300-500	Red - information uncertain	Possible combined procurement for FUT id nr 3722 and 3723. Railwayplan - estimated June 2019
3722	Building and installation works Hagalund	The contracts comprise, among other things, framework completions with light walls, wall panels, forging, glass partitions, false ceiling, floor and other surface layers. Installations for heating, water, sewage, sprinklers, ventilation, lighting, electricity/telecom, lifts, escalators	Building and installation works	Arenastaden	Negotiated	Yes	Build only contract	2021 Q1	2021 Q2	2022 Q1	2022 Q4	300-500	Red - information uncertain	Possible combined procurement for FUT id nr 3722 and 3723. Railwayplan - estimated June 2019
3714	Access tunnel Hagastaden	The assignment includes construction of a Access tunnel and preparation of an establishment area	Rock excavation and civil works	Arenastaden	Negotiated	Yes 9.4.3	Build only contract	Ongoing	2018-11-08	2019-05-15	2019-06-15	50-100	Green - information certain (within 3 months)	Railwayplan - estimated June 2019
3715	Access tunnel Sodra Hagalund	The assignment includes construction of a Access tunnel and preparation of an establishment area	Rock excavation and civil works	Arenastaden	Negotiated	Yes 9.4.3	Build only contract	Ongoing	2018-11-08	2019-03-06	2019-04-15	50-100	Green - information certain (within 3 months)	Railwayplan - estimated June 2019
3716	Access tunnel Arenastaden	The assignment includes construction of a Access tunnel and preparation of an establishment area	Rock excavation and civil works	Arenastaden	Negotiated	Yes 9.4.3	Build only contract	Ongoing	2018-12-01	2019-04-01	2019-07-01	50-100	Green - information certain (within 3 months)	Railwayplan - estimated June 2019
3711	Rock excavation and civil works Hagastaden, including building and installation	The contracts comprise rock shafts for tunnels, platform rooms, vertical shafts. Works with heavy steel and concrete framework for Hagastaden station and connecting tunnels to Odenplan and Hagalund. Earth and foundation works for ticket halls. The contracts comprise, among other things, framework completions with light walls, wall panels, forging, glass partitions, false ceiling, floor and other surface layers. Installations for heating, water, sewage, sprinklers, ventilation, lighting, electricity/telecom, lifts, escalators for complete station.	Rock excavation and civil works	Arenastaden	Negotiated	Yes 9.4.0	Build only contract	2019-05-01	2019-07-01	2020-03-12	2020-07-01	>1000	Red - information uncertain	Railwayplan - estimated June 2019
3712	Rock excavation and civil works Sodra Hagalund	The contracts comprise rock shafts for tunnels, platform rooms, vertical shafts. Works with heavy steel and concrete framework for Hagalund station and connecting tunnels to Hagastaden and Arenastaden. Earth and foundation works for ticket halls.	Rock excavation and civil works	Arenastaden	Negotiated	Yes 9.4.0	Build only contract	2019-05-01	2019-07-01	2020-03-12	2020-10-01	500-1,000	Red - information uncertain	Possible combined procurement for FUT id nr 3712 and 3713. Railwayplan - estimated June 2019
3713	Rock excavation and civil works Arenastaden	The contracts comprise rock shafts for tunnels, platform rooms, vertical shafts. Works with heavy steel and concrete framework for complete station Arenastaden and connecting tunnels to Hagalund. Earth and foundation works for ticket halls.	Rock excavation and civil works	Arenastaden	Negotiated	Yes 9.4.0	Build only contract	2019-05-01	2019-07-01	2020-03-12	2020-08-01	300-500	Red - information uncertain	Possible combined procurement for FUT id nr 3712 and 3713. Railwayplan - estimated June 2019
4743	Electricity 400 volt	BEST Electricity & Telecom (Track-, Electrical-, Signal- and Telecommunication works)	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Barkarby	Negotiated	Yes 9.1.1	Build only contract	2021 Q3	2021 Q4	2022 Q2	2022 Q3	Unavailable	Red - information uncertain	
4744	Track	BEST Track (Track-, Electrical-, Signal- and Telecommunication works)	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Barkarby	Negotiated	Yes 9.1.1	Build only contract	2020 Q2	2020 Q3	2021 Q2	2021 Q3	Unavailable	Red - information uncertain	
4745	Signal	BEST Signal (Track-, Electrical-, Signal- and Telecommunication works)	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Barkarby	Negotiated	Yes 9.1.1	Build only contract	2022 Q1	2022 Q2	2022 Q4	2023 Q1	Unavailable	Red - information uncertain	
4721	Building and installation, Jarfälla tunnel and stations	Including framework completion Installations (building incl. telecom)	Building and installation works	Barkarby	Negotiated	Yes 9.4.0	Build only contract	2019-07-01	2019-11-01	2020 Q3	2020 Q4	500-1,000	Red - information uncertain	
4713	Main tunnel, Jarfälla tunnel	The contract comprise mainly rock excavation works for tunnels, caverns, shafts. Concrete and steel structural works and concrete framework for underground stations Barkarby and Barkarbystaden. Sheet piling, earth- and foundation works for entrances and ventilation shafts.	Rock excavation and civil works	Barkarby	Negotiated	Yes 9.4.0	Build only contract	2018-12-01	2019-02-01	2019-06-30	2019-10-01	> 1 000	Yellow- relativly certain information	Railwayplan is estimated to November 2018
4711	Access tunnel Veddesta	The contract comprise mainly rock excavation works for tunnel, earth works, preparation of site area.	Rock excavation and civil works	Barkarby	Negotiated	Yes 9.1.0 9.4.0	Build only contract	Completed	Completed procurement		2018-11-01	50-100		Ongoing procurement.

4712	Access tunnel Robothöjden and Landningsbanan	The contract comprise mainly rock excavation works for two tunnels, sheet piling and earth works, a vertical shaft, preparation of site areas	Rock excavation and civil works	Barkarby	Negotiated	Yes 9.1.0 9.4.0	Build only contract	Completed	Completed procurement		2018-11-01	50-100		Ongoing procurement
5711	Kvicksundsvägen, Concrete tunnel	Construction of a concrete tunnel, including preparatory works, sheeting, earth and rock excavation, grouting and reinforcement works. Pipe	Rock excavation and civil works	Depot	Negotiated	Yes 9.4.0	Build only contract	2019-03-01	2019-05-15	2019-09-15	2019-12-01	300-500	Yellow- relatively certain information	Railway plan, and Environmental ruling - estimated summer 2020
5712	Access tunnel (excl. concrete tunnel) Orbyleden	Mainly including preparatory works, sheeting, earth and rock excavation, including injection and reinforcement works.	Rock excavation and civil works	Depot	Negotiated	Yes 9.4.3	Build only contract	2019 Q4	2020 Q1	2020 Q3	2020 Q4	20-50	Yellow- relatively certain information	Railway plan, and Environmental ruling - estimated summer 2020
5713	Main tunnel, connecting tracks and sidings hall	Excavation of main cavern and connecting tunnels.	Rock excavation and civil works	Depot	Negotiated	Yes 9.4.0	Build only contract	2020 Q4	2021 Q1	2021 Q2	2021 Q3	300-500	Yellow- relatively certain information	Railway plan, and Environmental ruling - estimated summer 2020
5721	Expanded sidings shed	Existing building above ground to be expanded with a garaging point for 4 trains.	Building and installation works	Depot	Negotiated	Yes	Design & Build Contract	Data will be completed	Data will be completed	Data will be completed	Data will be completed	20-50	Red - information uncertain	
5722	Extension of existing building	Extension of existing cleaning shed	Building and installation works	Depot	Negotiated	Yes 9.4.0	Design & Build Contract	Data will be completed	Data will be completed	Data will be completed	Data will be completed	20-50	Red - information uncertain	
5723	Workshop area	A new workshop (C30), approximately 80x10 metres shall be built.	Building and installation works	Depot	Negotiated	Yes	Build only contract	Data will be completed	Data will be completed	Data will be completed	Data will be completed	50-100	Red - information uncertain	
5724	New cleaning and siding shed	Construction of a new building with a garaging point for 8 trains.	Building and installation works	Depot	Negotiated	Yes	Design & Build Contract	Data will be completed	Data will be completed	Data will be completed	Data will be completed	50-100	Red - information uncertain	
5726	Interior fittings and installations in underground tunnel and cavern	Installations in work and service tunnel, connecting track and storage hall below ground. (Sprinklers, lighting, etc.)	Building and installation works	Depot	Negotiated	Yes	Build only contract	2021 Q3	2021 Q4	2022 Q1	2022 Q2	50-100	Red - information uncertain	
5740	BEST (Track-, Electrical-, Signal- and Telecommunication works)	BEST (Track-, Electrical-, Signal- and Telecommunication works)	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Depot	Negotiated	Yes 9.1.1	Build only contract	Data will be completed	Data will be completed	Data will be completed	Data will be completed	100-300	Red - information uncertain	
2676	Rectifier substation	Joint procurement for all expansion lines	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Jointly	Negotiated	Yes 9.1.1	Design & Build Contract	2019-04-01	2019-06-01	2019-12-01	2020 Q1	100-300	Green - information certain (within 3 months)	
87133	Access tunnel Nacka C, Skönviksvägen	The assignment includes construction of an Access tunnel and preparation of an establishment area	Rock excavation and civil works	Nacka	Negotiated	Yes 9.4.3	Build only contract	2018-11-08	2018-12-16	2019-04-16	2019-06-16	100-300	Green - information certain (within 3 months)	Railway plan, and Environmental ruling - estimated April 2019
87132	Access tunnels Järla östra	The assignment includes construction of an Access tunnel and preparation of an establishment area	Rock excavation and civil works	Nacka	Negotiated	Yes 9.4.3	Build only contract	2018-11-15	2019-02-01	2019-06-01	2019-08-15	100-300	Green - information certain (within 3 months)	Possible combined procurement for FUT id nr 87131 and 87132 Railway plan, and Environmental ruling - estimated April 2019
87131	Access tunnel Sickla, Värmdövägen	The assignment includes construction of an Access tunnel and preparation of an establishment area	Rock excavation and civil works	Nacka	Negotiated	Yes 9.4.3	Build only contract	2018-11-15	2019-02-01	2019-06-01	2019-08-15	100-300	Green - information certain (within 3 months)	Possible combined procurement for FUT id nr 87131 and 87132 Railway plan, and Environmental ruling - estimated April 2019
	Building and installation works Stations	Nacka, Sickla, Järla and Nacka C. Framework completions and installations for ticket halls, platforms, etc.	Building and installation works	Nacka	Negotiated	Yes 9.4.0	Build only contract	2020 Q3	2020 Q3	2021 Q1	2021 Q4	500-1,000	Red - information uncertain	May be divided into more contracts
8714	Civil works Sickla	Rock shaft for rail tunnel, holding tracks and station spaces and concreting works as well as connecting earth works	Rock excavation and civil works	Nacka	Negotiated	Yes 9.4.0	Build only contract	2019-10-01	2019-12-01	2019-08-01	2019-11-01	300-500	Red - information uncertain	Railway plan - estimated April 2019
8715	Civil works Järla	Rock shaft for rail tunnel, holding tracks and station spaces and concreting works as well as connecting earth works	Rock excavation and civil works	Nacka	Negotiated	Yes 9.4.0	Build only contract	2020-01-01	2020-03-01	2020 Q4	2021 Q1	300-500	Red - information uncertain	Railway plan - estimated April 2019
8716	Civil worksNacka	Rock shaft for rail tunnel, holding tracks and station spaces and concreting works as well as connecting earth works	Rock excavation and civil works	Nacka	Negotiated	Yes 9.4.0	Build only contract	2019-05-01	2019-07-02	2020 Q1	2020 Q2	300-500	Red - information uncertain	Railway plan - estimated April 2019

2672	Electricity 400V, Telecom	Electricity 400V, Telecom. For Kungsträdgården - Nacka and Sofia Sockenplan	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Nacka-southern suburbs	Negotiated	Yes 9.1.1	Build only contract	2020 Q3	2020 Q4	2021 Q1	2021 Q1	50-100	Red - information uncertain	
	Mass handling contract	Mass handling	Rock excavation and civil works	Nacka-southern suburbs	Negotiated	No	Build only contract	n/a	2018-11-08	2019-02-01	2019-03-01	Unavailable	Green - information certain (within 3 months)	
2674	Mouting ducting and cabling	Mouting ducting och cabling. For Kungsträdgården - Nacka and Sofia-Sockenplan	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Nacka-southern suburbs	Negotiated	Yes 9.1.1	Build only contract	2020 Q3	2020 Q4	2021 Q1	2021 Q1	50-100	Red - information uncertain	
26731	Signal	Signalinstallation for Kungsträdgården - Nacka and Sofia Sockenplan	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Nacka-southern suburbs	Negotiated	Yes 9.1.1	Build only contract	2020 Q3	2020 Q4	2021 Q1	2021 Q1	100-300	Red - information uncertain	
26712	Track, walking path, Thrid rail 750V.	Track work, troughs, Thrid rail 750 V . For Hammarby Kanal - Nacka	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Nacka-southern suburbs	Negotiated	Yes 9.1.1	Build only contract	2020-Q1	2020-Q2	2020-Q4	2021-Q1	300-500	Red - information uncertain	
26711	Track, walking path, Thrid rail 750V.	Track work, troughs, Thrid rail 750 V . For Kungsträdgården - Hammarby Kanal and Sofia-Sockenplan	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Nacka-southern suburbs	Negotiated	Yes 9.1.1	Build only contract	2020 Q1	2020 Q2	2020 Q4	2021 Q1	300-500	Red - information uncertain	
7713	Access tunnel Londonviadukten	The assignment includes construction of an Access tunnel and preparation of an establishment area Station Sofia	Rock excavation and civil works	Södermalm	Negotiated	Yes 9.4.3	Build only contract	Ongoing	2018-12-01	2019-04-03	2019-05-15	100-300	Green - information certain (within 3 months)	Railway plan - estimated April 2019
7715	Civil works Sofia	The contract comprises a rock shaft for rail tunnel and station areas. Concreting works and connecting earth works for ways up and	Rock excavation and civil works	Södermalm	Negotiated	Yes 9.4.0	Build only contract	2019-05-02	2019-07-02	2020-02-28	2020-06-01	500-1000	Red - information uncertain	Railway plan - estimated April 2019
7716	Civil works Hammarby kanal	The contract comprises a rock shaft for rail tunnel and station areas at Sofia and Hammarby kanal. Concreting works and connecting	Rock excavation and civil works	Södermalm	Negotiated	Yes 9.4.0	Build only contract	2019 Q4	2020 Q1	2020 Q3	2020 Q4	500-1000	Red - information uncertain	Railway plan - estimated April 2019
	Stations	The contract comprises framework completions and installations for entrances, ticket halls, mezzanines, platforms, technical plan, service	Building and installation works	Södermalm	Negotiated	Yes 9.4.0	Build only contract	2020 Q3	2020 Q4	2021 Q1	2022 Q4	500-1 000	Red - information uncertain	May be divided into more contracts Railway plan - estimated April 2019
7714	Access tunnel Hammarby kanal, Hammarby fabriksväg	The contract comprises rock shafts for Access tunnel and creating establishment areas at sttion Hammarby siöstad	Rock excavation and civil works	Södermalm	Negotiated	Yes 9.4.3	Build only contract	2019-01-02	2018-03-01	2019-07-01	2019-08-15	50-100	Green - information certain (within 3 months)	Railway plan - estimated April 2020
7711	Rail and service tunnel Kungsträdgården (Ktg)	The contract comprises rock shafts for rail tunnels and service on Blasieholmen. Concreting works and connecting earth works for ways up and entrances are also included.	Rock excavation and civil works	Södermalm	Negotiated	Yes 9.4.0	Build only contract	2018-11-15	2019-01-08	2019-05-31	2019-07-01	300-500	Yellow- relatively certain information	Railway plan - estimated April 2019
9711	Sockenplan stage 1	Civil works: preparing construction site area, sheet piling, excavation, rock tunnel, cut and cover tunnel	Civil works incl rock excavation	Söderort	Negotiated	Yes 9.4.3	Build only contract	2018-12-15	2019-02-28	2019-08-22	2019-09-22	100-300	Yellow- relatively certain information	Railway plan - estimated April 2019
	Building and installation works Stations	Southern suburbs, Gullmarsplan, Slakthuset and connection Sockenplan. Framework completions and installations for ticket halls, platforms, etc	Building and installation works	Söderort	Negotiated	Yes 9.4.0	Build only contract	2020 Q3	2020 Q3	2021 Q2	2021 Q2	500-1,000	Red - information uncertain	May be divided into more contrcts
9712	Civil works Sockenplan , stage 2 / Slakthusområdet	Rock shafts for rail tunnel and station spaces and concreting works and connecting earth works.	Rock excavation and civil works	Söderort	Negotiated	Yes 9.4.0	Build only contract	2020 Q1	2020 Q2	2020 Q4	2021 Q1	300-500	Red - information uncertain	Railway plan - estimated April 2019
9713	Civil works Sockenplan stage 3	Rock shafts for rail tunnel and station spaces and concreting works and connecting earth works.	Rock excavation and civil works	Söderort	Negotiated	Yes 9.4.0	Build only contract	2022 Q1	2022 Q2	2023 Q1	2023 Q4	300-500	Red - information uncertain	Railway plan - estimated April 2019
9715	Civil works Gullmarsplan	Rock shafts for rail tunnel and station spaces and concreting works and connecting earth works.	Rock excavation and civil works	Söderort	Negotiated	Yes 9.4.0	Build only contract	2019-05-15	2019-08-12	2020 Q2	2020 Q3	300-500	Red - information uncertain	Railway plan - estimated April 2019
9714	Access tunnel, Gullmarsplan / Sundstaben	The assignment includes construction of a Access tunnel and preparation of an establishment area	Rock excavation and civil works	Söderort	Negotiated	Yes 9.4.3	Build only contract	2018-11-15	2019-01-08	2019-05-08	2019-06-24	100-300	Green - information certain (within 3 months)	Railway plan - estimated April 2019